GOWO - STATUS OF ONGOING PROJECTS

| SL. | LOCATION | TOTAL | DUE DATE OF | HANDED | COMPLETION | <u>REMARKS</u> | | | | | |
|--------------------|-------------------------|--------------|--------------------|---------------|-------------------|---|--|--|--|--|--|
| NO. | | FLATS | POSSESSION | <u>OVER</u> | <u>DATE</u> | | | | | | |
| COMPLETED PROJECTS | | | | | | | | | | | |
| 1 | MANALI | 39 | 2009 | 39 | 2011 | All flats Handed over. Project completed. | | | | | |
| 2 | RANIKHET | 38 | 2013 | 38 | 2013 | All flats Handed over. Project completed. | | | | | |
| 3 | RAJNAGAR EXT. | 72 | 2014 | 72 | 2017 | All flats Handed over. Project completed. | | | | | |
| 4 | GURGAON - TAKSILA | 207 | 2013 | 207 | 2016 | All flats Handed over. Project completed. | | | | | |
| 5 | NOIDA - ANTRIKSH | 14 | 2014 | 14 | 2017 | All flats Handed over. Project completed. | | | | | |
| 6 | MUMBAI | 27 | 2016 | 27 | 2017 | All flats Handed over. Project completed. | | | | | |
| ONGOING PROJECTS | | | | | | | | | | | |
| 7 | NOIDA PH-1 &2 | 313 | 2013 | 250 | End 2017 | Balance being handed over | | | | | |
| 8 | INDIRAPURAM | 152 | 2013 | 0 | End 2017 | 152 – construction completed | | | | | |
| 9 | GURGAON — CORONA | 369 | 2014 | 250 | End 2017 | Balance being handed over | | | | | |
| 10 | DEHRADUN | 04 | 2016 | 0 | End 2018 | Under construction | | | | | |
| | | <u>1235</u> | | <u>897</u> | | | | | | | |

| | NEW PROJECTS (REGISTRATION OPEN) | | | | | | | | | |
|----|----------------------------------|-----|------|---|---|-------------------|--|--|--|--|
| 11 | DELHI NCR (RAJNAGAR EXT.) | 950 | 2020 | 0 | - | Registration Open | | | | |
| 12 | MUMBAI MMR (NERAL) | 980 | 2020 | 0 | - | Registration Open | | | | |