GOWO - STATUS OF ONGOING PROJECTS

SL.	LOCATION	TOTAL	DUE DATE OF	HANDED	COMPLETION	REMARKS
SL. NO.		FLATS	POSSESSION	OVER	DATE	·
COMPLETED PROJECTS						
1	MANALT	39	2000	20	2011	All flats Handad aver Drainst completed
1	MANALI		2009	39	-	All flats Handed over. Project completed.
2	RANIKHET	38	2013	38	2013	All flats Handed over. Project completed.
3	RAJNAGAR EXT.	72	2014	72	2017	All flats Handed over. Project completed.
4	GURGAON - TAKSILA	207	2013	207	2016	All flats Handed over. Project completed.
5	NOIDA - ANTRIKSH	14	2014	14	2017	All flats Handed over. Project completed.
6	MUMBAI	27	2016	27	2017	All flats Handed over. Project completed.
ONGOING PROJECTS						
7	NOIDA PH-1 &2	313	2013	250	End 2017	Balance being handed over
8	INDIRAPURAM	152	2013	0	End 2017	152 – construction completed
9	GURGAON — CORONA	369	2014	250	End 2017	Balance being handed over
10	DEHRADUN	04	2016	0	End 2018	Under construction
		1235		897		